

## Progress Report of MUKTA on dt. 04.03.2023

Sl. No.	Component of MUKTA	No. of Project	Completed	Ongoing	Not Started	Remarks
1	Mini Park	10	5	3+2 =5	2	Due to land issue in Ward 02 & 06
2	Open Air Gym	21	20	0	1	Due to land issue in Ward 16 <i>Resting</i>
3	Children Play station	20	17	0	3	Due to land issue in Ward 01, 03 & 06
4	Play ground	1	1	-	0	
5	Paved Walking / Jogging Track	12	10	0+1	2	Due to land issue in Ward 03 & 04
6	Water Body	1	1	-	-	
7	Road side Urinal (LOO)	15	11	1+3 =4	3	3 nos of work diverted from Ward No. 1 to 9, Ward No. 2 to 10, Ward 5 to 6
8	Vending Zone	6	3	3	-	
	<b>Total</b>	<b>86</b>	<b>68</b>	<b>7</b>	<b>11</b>	

*ANJ*  
4.03.23

**Implementation Expert  
Jatni Municipality**

*Biswal*  
4.03.23

**Program Coordinator  
Jatni Municipality**

**Junior Engineer  
Jatni Municipality**

*Dhali*  
4.03.23  
**Asst. Engineer  
Jatni Municipality**

*...*  
4.03.23  
**Municipal Engineer  
Jatni Municipality**

*...*  
4.03.23  
**Executive Officer  
Jatni Municipality**

**Monthly Progress Report under BLC-PMAY - February 2023**

**28-02-2023**

Status of DPR	City	JATNI MUNICIPALITY									Total	
	DUs Sanctioned as per DPR	Phase - 1	Phase - 2	Phase - 3	Phase - 4	Phase - 5 (LRC)	Phase - 6 Payment	Phase - 7	Phase - 8 (LRC)	Phase - 9 (LRC)		
		34	45	72	22	199	387	34	282	52	1127	
	Revised DUs	34	45	70	22	152	161	19	132	35	670	
	No of Beneficiaries Attached with Annexure 7C	34	45	70	22	152	161	19	132	35	670	
	Valid DU	34	45	70	22	152	161	19	132	35	670	
	No of Work Order issued	34	45	70	22	152	161	19	132	35	670	
	No of DUs Geo-tag Done	34	45	70	22	152	161	17	132	35	668	
Physical progress of construction Dwelling Units	Stages of in-progress Dwelling Units											
	1	Excavation / Foundation:	0	0	0	0	6	10	1	14	2	33
	2	Plinth / Lintel:	1	0	12	4	13	23	10	31	5	99
	3	Roof Level (BRC):	2	6	9	8	26	30	3	23	1	108
	4	Total Dwelling Units in Progress(1+2+3):	3	6	21	12	45	63	14	68	8	240
	5	Dwelling units completed	31	39	49	10	107	81	2	40	26	385
	6	Total Dwelling Units taken up( 4+5):	34	45	70	22	152	144	16	108	34	625
	7	Non-Starter Dwelling units:	0	0	0	0	0	17	1	24	1	43
	8	Finishing Stage (stage between BRC& completion):	0	0	0	0	0	0	0	0	0	0
	9	Superstructure completed: (in case of G+1 only)	0	0	0	0	0	0	0	0	0	0
Total number of Dwelling Units Occupied by beneficiaries		31	39	49	10	107	81	2	40	26	385	
Remarks if any, pertaining to non-starter dwelling units, execution of project, allotment of Dwelling units or any other important matter		DPR HAS BEEN REVISED FROM 39 TO 34 BENEFICIARIES	DPR HAS BEEN REVISED FROM 70 TO 45 BENEFICIARIES	DPR HAS BEEN REVISED FROM 124 TO 70 BENEFICIARIES	DPR HAS BEEN REVISED FROM 60 TO 22 BENEFICIARIES	DPR HAS BEEN REVISED FROM 337 TO 199 BENEFICIARIES. It will be Revised from 199 to 152	DPR will be Revised from 387 to 161	DPR will be Revised from 34 to 19	DPR will be Revised from 282 to 132	DPR will be Revised from 52 to 35		
<p><b>Executive Officer</b></p> <p><b>Jatni Municipality</b></p>												

**MONTHLY PROGRESS REPORT OF FEBRUARY-2023**

**SANITATION ( SBM & SWM )**

**Chinmaya Kumar Sahoo**

**Date-01-03-2023**

Sl No.	Work Details	Status / Remarks
1	Incentive of Swachh karmi as well as Swachh sathi Supervisors with SBM MPR	Complete on dated 04-02-2023
2	PWM Bye-Law final	Submitted
3	The Mission Director, OUHM cum Additional secretary sir Visited to MCC,MRF, C & D Waste & FSTP	on dated 08/02/2023
4	Delegates from WASH Delhi visited to FSTP	on dated 09/02/2023
5	Monthly MIS to SBM	Submitted
6	Garima ID camp	on dated 10/02/2023
7	Swachh Charcha Diwas	on dated 21/02/2023
8	MCC Toilet door repairing	on dated 21/02/2023
9	Co_Compost	Date of commencement-22/02/2023
10	IHHT	Work order distributed -63, Total distributed-203, Completed- 29
11	No fees for Using toilets poster in Mo jatni PT	in dated 24/02/2023
12	TSU team Visit to FSTP	On dated 12-01-2023
13	Equipment details of Wealth Centres to SBM	COMPLETE
14	Water pipe connection to Wealth centres	on dated 25/02/2023
15	Ama Sahara Daily repot entry	COMPLETE
16	SUJOG-FSSM Daily Report Entry	ULB-20 , Private-67
17	SUJOG Cesspool request for ULB	ULB Request-15, Trip-20, CT/PT-05
18	Private Cesspool driver meeting in FSTP	on dated 27/02/2023
19	Swachh Sahara FSTP Daily report entry	JLB-20
20	C & D Waste	Brick Making-1000, Sale- 600 Bricks
21	MCC	Received-33 Ton, Production-500 KG
22	E- Waste	Received-150 kg
23	EY team visited to FSTP	On dated 28-02-2023

Sanitation Expert  
Jatni Municipality

*[Signature]*  
01/03/23

Executive Officer  
Jatni Municipality

*[Signature]*

