

MUKTA URBAN INFRA2.0 , JATNI MUNICIPALITY

SL NO	Ward No	Location	Project Type	Estimated Cost (Rs) IN Lakhs	WORK STATUS
1	1	NEAR KENDRIYA VIDYALAYA	WALKING TRACK	10	NOT STARTED
2	1	RETRANG COLONY	OPEN AIR GYM	9	NOT STARTED
3	1	NEAR NDRC SCHOOL	WALL PAINTING	2	NOT STARTED
4	2	NEAR SIVA MANDIR	WALKING TRACK	10	NOT STARTED
5	2	RETANG COLONY NEAR SATYA SAI MANDIR	OPEN AIR GYM	9	NOT STARTED
6	2	RETANG COLONY NEAR MATRUBHABAN	LOO	3	NOT STARTED
7	2	SATYA SAI MANDIR	WALL PAINTING	2	NOT STARTED
8	3	INFRONT OF MAHENDRA BEHERA HOUSE	CHILD PLAY STATION	10	NOT STARTED
9	3	INFRONT OF SANTOSHI MAA TEMPLE	VENDING ZONE	5	NOT STARTED
10	4	JYOTI HANDLOM GALI	DRAIN	5	ON GOING
11	4	DEV. OF COMMUNITY CENTRE NEAR SAMAJ OFFICE	COMMUNITY CENTRE	5	NOT STARTED
12	4	LIFE STYLE SHOP TO BADA BAZAR	DRAIN	5	NOT STARTED
13	4	KUNA SAHU HOUSE TO RAJA BAZAR MAIN ROADE	DRAIN	10	ON GOING
14	5	TELUGU SAHI DRAIN	DRAIN	5	COMPLETED
15	5	RAJABAZAR SCHOOL	WALL PAINTING	2	COMPLETED
16	5	RAJA KACHERI PADIA FIELD	MINI PARK	7	NOT STARTED
17	6	NEAR MANGLA TEMPLE	WALKING TRACK	2	NOT STARTED
18	6	CONST OF DRAIN AND COVER SLAB OVER EXISTING DARIN AT	DRAIN	10	ON GOING
19	6	SEIKH SARDAR HOUSE TO PARIJA PRINTER	DRAIN	8	COMPLETED
20	6	RABI PANDA HOUSE TO AMRESHA NANDA HOUSE	WALKING TRACK	5	ON GOING

21	6	MUNDIA SAHI SQUARE TO PRAFULLA PATNAIK	DRAIN	10	COMPLETED
22	6	BEHIND LAXMI NARYAN MANDIR TEMPLE TO NANDA	DRAIN	4	COMPLETED
23	6	TRINATHA MANDAPA TO CHAITANYA MANDAP VIA	WALKING TRACK	10	NOT STARTED
24	6	MUNDIA SAHI CHAKA	LOO	3	NOT STARTED
25	7	BALI CAHKA MUNDIA SAHI	MINI PARK	10	ON GOING
26	7	NEAR CREMATORUM	OPEN AIR GYM	9	ONGOING
27	7	BALICHAKA SAHI PRIMARY SCHOOL	WALL PAINTING	2	ON GOING
28	7	DRAIN & SLAB IN GOPABANDHU NAGAR WARD 7	DRAIN	10	COMPLETED
29	7	CONST OF DRAIN FROM CREMATORIUM FIELD TOWARDS	DRAIN	10	ON GOING
30	7	COMMUNITY CENTRE IN WARD 7	COMMUNITY CENTRE	8	NOT STARTED
31	7	CHRISTIAN BURIAL GROUND	OSD	2	COMPLETED
32	8	MUNICIPALTY OFFICE TO MUNICIPALITY MAIN ROAD	WALKING TRACK	15	COMPLETED
33	8	GOPABNDHU NAGAR ROAD BACK SIDE OF MUNCIPALITY	WALKING TRACK	10	ON GOING
34	8	BDA COLONY TOWARDS SREE HARI BIHAR	WALKING TRACK	10	ONGOING
35	8	BRAMCHANDRAPUR BAZAR	MINI PARK	10	ONGOING
36	8	PN HIGH SCHOOL FIELD	WALKING TRACK	15	ON GOING
37	8	HINDI SCHOOL	CHILD PLAY STATION	4	ON GOING
38	8	NEAR HINDI SCHOOL	LOO	3	NOT STARTED
39	8	SREE HARI BIHAR	VENDING ZONE	5	ONGOING
40	8	WARD OFFICE AREA	OSD	2.5	ONGOING
41	8	GOPABNDHU NAGAR BACK SIDE OF MUNCIPALITY OFFICE	OSD	3	ONGOING
42	8	INFRONT OF JATNI POLICE STATION	OSD	3	COMPLETED

43	8	WALL PAINTING SURE ROAD FROM SARSWATI SIHU MANDIR	WALL PAINTING	2	COMPLETED
44	8	WALL PAINTING HINDI SCHOOL AREA	WALL PAINTING	1	NOT STARTED
45	8	NW SIDE OF PN HIGH SCHOOL FIELD	OPEN AIR GYM	9	COMPLETED
46	8	SW SIDE OF PN HIGH SCHOOL	CHILD PLAY STATION	10	ON GOING
48	9	INSIDE OF SANDHAPUR SCHOOL PLAY GROUND DEVELOPMENT	PLAY GROUND	5	COMPLETED
49	9	BAC SANDHPUR OSD DEVELOPMENT	OSD	2	ON GOING
50	9	MO COLLEGE OPEN SPACE ENOVATION	OSD	3	ON GOING
51	9	PARICHYA GRUHA NEAR SANDHPUR BAC	WALL PAINTING	1	NOT STARTED
52	9	GOSHLA COMPOUND WALL	WALL PAINTING	2	COMPLETED
53	9	COMPOUND OF FESTP	WALL PAINTING	2	COMPLETED
54	9	ADRSHA SCHOOL VIDYALA WALL PAINTING	WALL PAINTING	2	NOT STARTED
55	9	NEAR OF SANDHPUR BARDANGA TEMPLE	MINI PARK	10	ON GOING
56	9	WALKING TRACK IN SANDHAPUR PLAY GROUND	WALKING TRACK	10	ON GOING
57	9	INFRONT OF STADIUM	WALKING TRACK	10	ON GOING
58	9	JATNI COLLAGE TO CENTURIAN COLLAGE HANUMAN MANDIR	VENDING ZONE	8.4	COMPLETED
59	9	NEAR CENTURIAN HANUMAN TEMPLE	LOO	3	NOT STARTED
60	9	NEAR HARI BHAINA CHAKA BUS STAND	LOO	3	NOT STARTED
61	9	INFRONT OF THE STADIUM	PLANTATION	3	COMPLETED
62	9	INFRONT OF GOSHALA	PLANTATION	3	COMPLETED
63	9	INFRONT OF FSTP	PLANTATION	3	NOT STARTED
64	9	NEAR NUA SAHI	COMMUNITY CENTRE	8	COMPLETED
65	10	JIMANTA MUDULI HOUSE RAGHUNATHA NMAGAR	MINI PARK	10	ONGOING

66	10	BLOCK CHAKA TO TAHASIL OFFICE	OSD	8	ONGOING
67	10	ON NUA GAON PLAY GROUND	WALKING TRACK	10	ONGOING
68	10	NEAR NILKANTHESWERA MANDIR	OPEN AIR GYM	7	ON GOING
69	10	NUA GAON PLAYGROUND	OPEN AIR GYM	9	ONGOING
70	10	NEAR PAIKARAPUR PLAY GROUND	PLAY GROUND	5	NOT STARTED
71	10	NEAR DASRATHI SAHOO HOUSE	CHILD PLAY STATION	9	ONGOING
72	10	NEAR UTARAYNI GIRLS HIGH SCHOOL	LOO	3	NOT STARTED
73	10	NEAR BADA NUAGAON SCHOOL	LOO	3	NOT STARTED
74	10	PICHULI POKHARI	WATER BODY	5	DROP
75	10	NILAKNTHSWARA POKHARI	WATER BODY	5	DROP
76	10	NEAR RAGHUNATHA NAGAR	COMMUNITY CENTRE	8	NOT STARTED
77	10	BLOCK CHACK TO BIPIN MOHANTY HOUSE	OSD	8	ONGOING
78	10	BADA NUAGAON SCHOOL AREA	WALL PAINTING	2	COMPLETED
79	10	BLOCK OFFICE AREA	WALL PAINTING	2	NOT STARTED
80	10	SUKHA SANTI PARK AREA	WALL PAINTING	2	NOT STARTED
81	11	ANADA BIHAR	MINI PARK	10	NOT STARTED
82	11	NEAR BISWANTHA TEMPLE	OSD	8	COMPLETED
83	11	UTTRAYANI PLAY GROUND	PLAY GROUND	2	ONGOING
84	11	UTTRAYANI PLAY GROUND	OPEN AIR GYM	9	ONGOING
85	11	KUMBHRA KHATIYA	PLAY GROUND	5	ON GOING
86	11	KUMBHRA KHATIYA PLAYGROUND WALKING TRACK	WALKING TRACK	10	COMPLETED
87	11	KUBHAR KHATIA SCHOOL FIELD	OPEN AIR GYM	9	ON GOING

88	11	UTTRAYANI PLAY GROUND walking track	WALKING TRACK	10	NOT STARTED
89	11	KUMBHAR KHATIYA	CHILD PLAY STATION	9	ON GOING
90	11	BANAMALI COLONY	COMMUNITY CENTRE	8	NOT STARTED
91	12	SWOSTI JYOTI HOUSE TOWARDS MO JATANI	WALKING TRACK	15	COMPLETED
92	12	BASU JOSHI HOUSE TOWARDS MO JATANI	WALKING TRACK	10	COMPLETED
93	12	DHARMASALA ROAD	LOO	3	NOT STARTED
94	12	INFRONT OF ANGANWADI CENTRE	CHILD PLAY STATION	10	ON GOING
95	12	KILYASHA KHNDLWALL ROAD	OPEN AIR GYM	9	NOT STARTED
96	12	JUDICIAL COURT GANDHI PARK	WALL PAINTING	2	COMPLETED
97	12	BACK SIDE OF CHURCH NO	VENDING ZONE	8.4	NOT STARTED
98	12	DEVLOPMENT OF MO JATNI	MINI PARK	7	COMPLETED
99	13	EMBAKMENT OF BACHHRA TANK	WALKING TRACK	10	COMPLETED
100	13	INSIDE TALASAHI BACHHRA	WALKING TRACK	10	COMPLETED
101	13	PATRAPADA JUNCTION	LOO	3	COMPLETED
102	13	NEAR BURIAL GROUND	LOO	3	COMPLETED
103	13	TALA SAHI BACHARA	CHILD PLAY STATION	10	COMPLETED
104	13	PATRAPDA VILLAGE	OPEN AIR GYM	9	COMPLETED
105	13	BACHRA TANK	WATER BODY	8	DROP
106	13	NEAR BARIAL GROUND	VENDING ZONE	8.4	NOT STARTED
107	13	ANUSETHI TOWARDS GHADEI SAHI	DRAIN	9	COMPLETED
108	13	INSIDE GHADEI SAHI	COMMUNITY CENTRE	6	COMPLETED
109	14	INSIDE SUSHILA DEVI SCHOOL	WALKING TRACK	15	COMPLETED

110	14	INFRONT OF JUDICIAL COURT	WALKING TRACK	4	COMPLETED
111	14	EMBAKMENT OF KHALI POKHARI	WALKING TRACK	13	COMPLETED
112	14	BY THE SIDE OF PWD ROAD	WALKING TRACK	10	COMPLETED
113	14	MAUSIMA BASTI JUNCTION	LOO	3	COMPLETED
114	14	BHUANI TEMPLE	CHILD PLAY STATION	10	COMPLETED
115	14	KHALI POKHARI	WATER BODY	8	DROP
116	14	BACHARA ROAD TO HATA BAZAR ROAD	VENDING ZONE	8.4	COMPLETED
117	15	HATABAZAR MELANA PADIA	WALKING TRACK	14	COMPLETED
118	15	NEAR CATHOLIC CURCH, HATA BAZAR	LOO	2	NOT STARTED
119	15	NEAR HATA BAZAR SCHOOL	CHILD PLAY STATION	10	COMPLETED
120	15	NEAR HATABAZR MELAN PADIA	OPEN AIR GYM	9	COMPLETED
121	15	HATA BAZAR KHALI	WATER BODY	5	DROP
123	15	HATA BAZAR SCHOOL	WALL PAINTING	2	COMPLETED
124	15	HATA BAZAR GOP[ANDHU CHAKA	VENDING ZONE	8.4	ON GOING
125	15	INFRONT OF CATHOLIC CHURCH	OSD	2	COMPLETED
126	16	RENOVATION OF GANDHI PARK	MINI PARK	10	COMPLETED
127	17	WALL PAITING RAILWAY COLONY BOUNDARY WALL	WALL PAINTING	2	COMPLETED
128	17	INSIDE RAILWAY COLONY JN	LOO	3	NOT STARTED
129	18	WALL PAINTING RAILWAY BOUNDARY WALL	WALL PAINTING	2	COMPLETED
130	18	NEAR CHURCH SCHOOL	LOO	3	NOT STARTED
131	19	SATYANARAYAN HOUSE TO BALARAM SINGH HOUSE	WALKING TRACK	10	COMPLETED
132	20	TOWARDS LOCO COLONY SCHOOL	WALKING TRACK	10	COMPLETED

133	20	NEAR LOCO COLONY SCHOOL	CHILD PLAY STATION	10	COMPLETED
134	20	NEAR LOCO COLONY SCHOOL	OPEN AIR GYM	9	COMPLETED
135	21	PWD ROAD TOWARDS TO ME SCHOOL	WALKING TRACK	12	COMPLETED
136	21	NEAR BALUNKESWAR TEMPLE	WALKING TRACK	12	COMPLETED
137	21	KUDIARY U.P. SCHOOL	CHILD PLAY STATION	10	COMPLETED
138	21	NEAR ANGANWADI SCHOOL	CHILD PLAY STATION	10	COMPLETED
139	21	INSIDE ME SCHOOL	OPEN AIR GYM	9	COMPLETED
140	21	BANDHA GADIA	WATER BODY	12	DROP
141	21	DHOBA TANK	WATER BODY	8	DROP
142	21	HADA GODIA	WATER BODY	5	DROP
143	21	OVER BRIDGE COLOUM WALL & UPC BOUNDRY	WALL PAINTING	2	NOT STARTED
144	21	NEAR KUDIARY BAZAR NOS	VENDING ZONE	12	NOT STARTED
145	21	PHYSICS INSTRUMENT FIXING & OSD INSIDE ME SCHOOL	MINI PARK	10	COMPLETED
146	21	KUDIARY BAZAR NEAR GANESHA MANDAP	COMMUNITY CENTRE	8	NOT STARTED
147	21	MUKTESWAR TEMPLE	COMMUNITY CENTRE	5	NOT STARTED
148	21	HARIJANA SAHI	COMMUNITY CENTRE	5	COMPLETED
149	22	INSIDE MELANA PADIA	WALKING TRACK	15	COMPLETED
150	22	GCC FIELD	WALKING TRACK	14	COMPLETED
151	22	NEAR MATIGADIA	LOO	3	COMPLETED
152	22	NEAR MELAN PADIA	CHILD PLAY STATION	10	COMPLETED
153	22	INSIDE MELANA PADIA	OPEN AIR GYM	9	ON GOING
154	22	CANAL WALL	WATER BODY	8	DROP

155	22	MELAN PADIA NOS VENDING ZONE	VENDING ZONE	8.4	NOT STARTED
156	22	MISSION SHAKTI GRUHA ,BAPUJI COLONY	COMMUNITY CENTRE	8	COMPLETED
157	23	KCC FIELD	WALKING TRACK	15	COMPLETED
158	23	CLUB FIELD	WALKING TRACK	15	COMPLETED
159	23	NEAR HARIHAR CLUB	LOO	3	COMPLETED
160	23	INSIDE CLUB FIELD	CHILD PLAY STATION	10	ON GOING
161	23	INSIDE KCC FIELD	OPEN AIR GYM	9	COMPLETED
162	23	INSIDE NEHURU PARK	OPEN AIR GYM	9	COMPLETED
163	23	KCC FIELD	PLAY GROUND	5	COMPLETED
164	23	CLUB FIELD	PLAY GROUND	5	COMPLETED
165	23	NEHURU PARK MAHAVEERR TEMPLE ROAD SIDE WALL	WALL PAINTING	2	COMPLETED
166	23	RENOVATION OF NEHURU PARK	MINI PARK	10	COMPLETED
167	23	C.HALL INSIDE MAHATAB NAGAR	COMMUNITY CENTRE	8	COMPLETED
168	23	C.HALL INSIDE BHOI SAHI	COMMUNITY CENTRE	8	COMPLETED
169	23	NEAR KCC PLAYGROUND (C HALL)	COMMUNITY CENTRE	8	COMPLETED

[Signature]
06.03.24
JB

[Signature]
8/3/24
AR


[Signature]
8/3/24
ME


Progress of Works of e-tender Notice No. 2841, dt. 16.06.2023, Jatni Municipality as on dt. 08/02/2024


Sl. No.	DTCN Sl. No	Name of the work	Estimated Cost	Agreement Cost (Excl. GST)	Name of the Executive Agency	Work Order No. & date	Work Status
1	8	Improvement of Road and Drain from Ajay Sethi house to Makbul field, W.No.-5	350000	281673.00	Abhijit Samantaray	3605 02.08.2023	Completed
2	24	Repair of Community Toilet in different wards of Jatni Municipality	82800	738724.00	Sanjay Behera	3600 01.08.2023	Under Progress
3	10	Improvement of Road inside Nuagaon Harijan Sahi, W.No.-9	500000	359607.00	Prasant Mohapatra	3693 07.08.2023	Completed
4	11	Construction of Drain from Bijay Satapathy house to Bijay Sahoo House, W.No.-10	700000	504252.00	Prasant Mohapatra	3696 07.08.2023	Under Progress
5	6	Improvement of Road & Drain from Tiwari House to Masjid Chhak, W.No.-5	1200000	862977.00	Prasant Mohapatra	3699 07.08.2023	Completed
6	4	Repair of Drain inside Raja Bazar, W.No.-4	750000	540137.00	Prasant Mohapatra	3702 07.08.2023	Completed
7	3	Construction of Road and Drain near Police outpost, W.No.-3	600000	432134.00	Prasant Mohapatra	3705 07.08.2023	Under Progress
8	21	Construction of MO TOILET inside in W.No.-9	900000	559527.00	A A Construction	3761 10.08.2023	Under Progress
9	25	Extension of GOSHALA rest shed at Sandhapur in Ward No. 09	1969000	1418894.00	Bijay Kumar Sethi	3764 10.08.2023	Completed
10	2	Improvement of Road & Drain from Pandey House to Bharati House, W.No.-3	1000000	804949.00	Sayed Faruk Alli	4112 01.09.2023	Not Started
11	13	Repair of Drain from Kailash Communication towards Bhuyani Temple, W.No.-13	800000	674293.00	Pramod Balarsingh	4115 01.09.2023	Completed
12	15	Repairs of Road & Drain inside Hata Bazar, W.No.-15	1400000	1182016.00	Pramod Balarsingh	4118 01.09.2023	Not Started
13	18	Construction of MO TOILET inside in W.No.-12	900000	559527.00	Badajena Construction	3916 22.08.2023	Not Started
14	17	Construction of Road and Drain from Gandha Gadia to PWD Road, W.No.-21	1200000	1053581.00	Nilakantha Behera	5314 25.10.2023	Not Started
15	16	Improvement of Road from PWD Road towards Rangani Sahj, W.No.-21	1400000	1231220.00	Nilakantha Behera	5311 25.10.2023	Completed
16	22	Repair & renovation of Community Centre in different ward sof Jatnl Municipality	1567000	1128593.00	Bijay Kumar Sethi	31S1 14.07.2023	Under Progress
17	23	Repair & renovation of Primary School in Jatni Municipality	1000000	720979.00	Surendra Behera	5371 30.10.2023	Under Progress
18	7	Improvement of Road & Drain from Dixit Babu House to Rao babu house to Murrall Babu house, W.No.-5	600000	514853.00	Abhijit Samantaray	5SS1 04.12..2023	Under Progress
19	12	Casting of slab over Drain from Mahul Gudla Junction to Kusum Chhotray house, W.No.-12	500000	359652.00	Surendra Behera	6297 28.12..2023	Under Progress
20	20	Construction of MO TOILET inside in W.No.-8	900000	559527.00	Surendra Behera	6294 28.12..2023	Under Progress



ID	Name of the work	Estimated Cost	Agreement Cost (Excl. GST)	Name of the Executive Agency	Work Order No. & date	Work Status
9	Improvement of Road and Drain from M.S. patra House to BDA Colony, W.No.-8	600000	432086.00	Surendra Behera	6291 28.12..2023	Not Started
22	Construction of MO TOILET inside HATA BAZAR in W.No.-15	900000	651608.00	Pramod Baijarsingh	419 30.01.2024	Not Started
23	Improvement of Road and Drain from Hatabazar junction towards Dolabedi Jn., W.No.-15	1600000	1338114.00	Pramod Baijarsingh	422 30.01.2024	Not Started
24	Repair of Drain at Phakal Basti, W.No.-4	750000				
5	Extension of administrative building with ancillary structure inside SetP at sandhapur in W.No-9	8179560	7079787.00	Praveen Kumar Nayak	660/ 23.02.24	Under Progress


 Senior Engineer
 Jatni Municipality


 Assistant Engineer
 Jatni Municipality


 Assistant Engineer
 Jatni Municipality


Progress of Works of e-tender Notice No. 955, dt. 06.03.2023, Jatni Municipality as on dt.08.02.2024


Sl. No.	DTCN Sl. NO	Name of the work	Estimated Cost	Agreement Cost (Excl. GST)	Name of the Executive Agency	Work Order No. & date	Work Status
1	2	Construction of Road & Drain from Ganesh Mishra Sir House to Ashok Mohanty House, W.No.-1	1000000	719105.00	PRAMOD KU BALLARSINGH	1734 17.04.2023	Completed
2	4	Construction of Road& Drain from B.C Panda House to Sibn Bhanja House, W.No.-2	400000	321733.00	ABHIJIT SAMANTARAY	1737 17.04.2023	Completed
3	6	Construction of Road & Drain near Masjid, W.No.-2	500000	359826.00	SUBHESCHHU PRADHAN	1740 17.04.2023	Completed
4	7	Construction of Road near NDRC School, W.No.-2	750000	431870.00	SATYAJIT SAMANTARAY	1743 17.04.2023	Completed
5	8	Improvement of Road infront of Santoshi Maa Temple, W.No.-3	800000	576216.00	SAVED FARUK ALLI	1746 17.04.2023	Completed
6	10	Improvement of Road from Ganesh Store house to Maheswar House, W.No.-3	600000	431851.00	SAVED FARUK ALLI	1749 17.04.2023	Completed
7	18	Construction of Road from Sumitra Biswal house to Mohanty Colony, W.No.-5	350000	249912.00	SUNIL KU PAIKARAY	1752 17.04.2023	Under Progress
8	19	Improvement of Road from Allahuddin House to Jhari Sahoo House, W.No.-5	350000	249315.00	SUNIL KU PAIKARAY	1782 17.04.2023	Under Progress
9	20	Improvement of Road from Meghu Parija House to Bikram Pattanaik House, W.No.-6	300000	215946.00	ABHIJIT SAMANTARAY	1755 17.04.2023	Completed
10	23	Construction of Road from Mundia Sahi Chhak to Rahul house, W.No.-6	300000	216028.00	ABHIJIT SAMANTARAY	1758 17.04.2023	Completed
11	24	Improvement of Road from Harijan Sahi Chhak to Mundia Sahi, W.No.-6	1500000	1080050.00	AMEEYA BHUJABAL	1761 17.04.2023	Completed
12	25	Construction of Road from Babuli Shop to Ranjian Market, W.No.-7	1800000	1296404.00	PRAMOD KU BALLARSINGH	1764 17.04.2023	Completed
13	27	Construction of Road and Drain from Maa Bhagabati Mandap to T Sinu House & Rabi Sethi house, W.No.-7	2000000	1440460.00	PRAMOD KU BALLARSINGH	1767 17.04.2023	Completed
14	28	Construction of Drain infront of Hindi School, W.No.-8	1200000	860279.00	PRAMOD KU BALLARSINGH	1770 17.04.2023	Completed

Sl. No.	Name of the work	Estimated Cost	Agreement Cost (Excl. GST)	Name of the Executive Agency	Work Order No. & date	Work Status
15	31 Improvement of Road & Drain at ShreeHari Vihar, W.No.-8	1200000	864452.00	AMEEYA BHUJABAL	1773 17.04.2023	Completed
16	32 Construction of Road adjacent to Gail India Compound wall, W.No.-9	700000	504256.00	SUBHESCHHU PRAHDHAN	1776 17.04.2023	Completed
17	33 Construction of Road adjacent to Balabantaray Cement Store, W.No.-9	800000	576132.00	RAJASHREE CHHOTARAY	1779 17.04.2023	Completed
18	34 Construction of Road near Fly-ash Brick industr site road(MCC), W.No.-9	500000	360130.00	PRAMOD KU BALARSINGH	1785 17.04.2023	Completed
19	35 Construction of Road leading from Sandhapur Village towards Sandhapur Crematorium, W.No.-9	700000	504289.00	PRAMOD KU BALARSINGH	1788 17.04.2023	Completed
20	37 Construction o Road & Drain from Suba behera house to Prafulla Sundaray House, W.No.-10	500000	360186.00	PRASANTA KU MOHAPATRA	1791 17.04.2023	Completed
21	39 Construction of Road & Drain from Basu Sahoo House to Bipin Bihari Mohanty House, W.No.-10	500000	360186.00	PRASANTA KU MOHAPATRA	1794 17.04.2023	Under Progress
22	29 Construction of Road from Nalini Swain house to Municipality Office Gate, W.No.-8	750000	538587.00	RANJIT KHUNTIA	1909 20.04.2023	Completed
23	44 Construction of Drain from R.I Office junction towards Town Hall, W.No.-12	1200000	864135.00	PRANMOD KU BALARSINGH	1906 20.04.2023	Completed
24	45 Construction of Drain from Kuku Sharma House to Harbhaina Junction, W.No.-12	1500000	1078895.00	PRASANNA KUMIAR NAVYAK	1918 20.04.2023	Completed
25	47 Construction of Drain inside Mathasahl , Harjan Sahl & Talasahl, W.No.-13	1600000	1150634.00	PRANMOD KU BALARSINGH	1927 20.04.2023	Under Progress
26	50 Construction of Road from Simadri Behera house towards Judicial Court, W.No.-14	1500000	1076012.00	PRANMOD KU BALARSINGH	1930 20.04.2023	Completed
27	52 Construction of Road & Drain from Balaji Sahoo house towards Luxman Sethi house backside, W.No.-14	900000	704515.00	BIJAY KU SETHI	1921 20.04.2023	Completed

Sl. No.	Name of the work	Estimated Cost	Agreement Cost (Excl. GST)	Name of the Executive Agency	Work Order No. & date	Work Status
28	Construction of Road from O A Khan house to Maharana house of Bhagabati Colony, W.No.-19	1100000	798119.00	GOURANGA BALIARISINGH	1924 20.04.2023	Completed
29	Casting of slab over drain from Alarnath sundara house to Laxman Nayak house and Paver Block, W.No.-20	650000	467012.00	ALAKA ENTERPRISERS	1936 20.04.2023	Completed
30	Construction of Road & Drain inside Madina Basti, W.No.-22	1500000	1077438.00	SRIKANTA PATRA	1915 20.04.2023	Completed
31	Construction of Protection wall around dumping yard by the side of FSTP Plant & Legacy Waste management in Ward No. 09	1200000	861168.00	PRAMOD KU BALIARISINGH	1923 20.04.2023	Under Progress
32	Improvement of road from T.Ramesh house to D.H.Raohouse and Kalu Behera house till end in Ward No.20	1800000	1292038.00	SRIKANTA PATRA	1912 20.04.2023	Completed
33	Repairs of Municipal Shop Rooms at Sardar Patel Marg in Ward No. 08	830500	598177.00	PRIVABRATA BALIARISINGH	2018 25.04.2023	Completed
34	Improvement of Road from Bachhara Main Road towards Railway Boundary, W.No.-14	1200000	861678.00	BUAY KU SETHI	2133 29.04.2023	Completed
35	Construction of Road inside Harijan Sahi, Mahatab Nagar, W.No.-23	1200000	862141.00	BATAKRUSHNA BEHERA	2100 29.04.2023	Completed
36	Construction of Road & Drain from Hata Bazar Chhak to Bikram Mohanty House and Jena Babu House, W.No.-15	500000	360393.00	PRASANNA SAMANTARAY	2103 29.04.2023	Under Progress
37	Construction of Road & Drain from Basanti Apa House towards Tapan Ray House, W.No.-22	1500000	1077438.00	BATAKRUSHNA BEHERA	2097 29.04.2023	Completed
38	Casting of slab on Drain from P K Jogi house to Laxman Nayak house, W.No.-20	300000	216227.00	BATAKRUSHNA BEHERA	2116 29.04.2023	Completed
39	Construction of MO TOILET inside Mahatab Nagar In W.No.-23	900000	612182.00	BATAKRUSHNA BEHERA	2114 29.04.2023	Under Progress
40	Construction of MO TOILET near Sitaram Chhack In W.No.-21	900000	658190.00	NILAKANTHA BEHERA	2111 29.04.2023	Not Started
41	Construction of Road from Mr. Hussen house to Mr. Das house, W.No.-19	600000	428283.00	SUBHESCHHU PRAHDAN	2108 29.04.2023	Completed
42	Construction of CC Road & Drain from Bldyadhari Sahoo house to Kalia Sahoo house, W.No.-20	1300000	934042.00	BATAKRUSHNA BEHERA	2106 29.04.2023	Completed

Sl. No.	Name of the work	Estimated Cost	Agreement Cost (Excl. GST)	Name of the Executive Agency	Work Order No. & date	Work Status
41	Improvement of Road from Singh Babu House to PWD Main Road, Biswanath Colony, W.No.-11	800000	576012.00	BUAY KU SETHI	2142 29.04.2023	Completed
48	Construction of Road from Matha Sahi junction towards Pradhan Sahi and Harijan Sahi, W.No.-13	1800000	1294045.00	BUAY KU SETHI	2119 29.04.2023	Completed
1	Construction of Road backside of Central School, W.No.-1	800000	575443.00	ARABINDA BEHERA	2139 29.04.2023	Completed
74	Construction of MO TOILET inside Ghadisaahi in W.No.-13	900000	598190.00	PRAMOD KU BALARSINGH	2136 29.04.2023	Under Progress
85	Improvement of road from Tapu Pattnaik house to Kabindra Mallick house in W.No.-20	1500000	1076722.00	SUNIL KU PAIKARAY	2130 29.04.2023	Completed
82	Completion of community Hall near Mangala Temple in Ward No.-09	199000	168812.00	BUAY KU SETHI	2145 29.04.2023	Completed
69	Construction of Road from Prafulla Chhotaray house to Sachidanand Jena House, W.No.-23	1400000	1067829.00	SAPAN BEHERA	2125 29.04.2023	Completed
57	Repairs of Road & Drain inside Maa Bhagabati Colony, W.No.-19	1200000	861201.00	BATAKRUSHNA BEHERA	2122 29.04.2023	Completed
86	Repairs of Road, Drain & Cover slab in different Wards of Jatni Municipality Area	1991000	1569263.38	BATAKRUSHNA BEHERA	2876 19.06.2023	Under Progress


 06.03.24
 Sunil Pattnaik
 Assistant Engineer
 Jatni Municipality


 Arabinda Behera
 Assistant Engineer
 Jatni Municipality

PAVER BLOCK

Sl. No	OF DTGN	NAME OF THE PROJECT	WARD	ESTIMATE COST	AGENCY	W O NO & DT	STATUS
1	1	CONSTRUCTION OF ROAD FROM SWAIN BABU HOUSE TO AKTAR HOUSE	6	1616000	L-SAYED FARUK ALI		tender for shg
2	2	TRINATHA MANDAP BACK SIDE	6	809000	SAYED FARUK ALI		tender for shg
3	3	CONSTRUCTION OF ROAD FROM DILLU HOUSE TO SANJU HOUSE	7	1213000	L-ALAKA ENT	5377/30.10 .23	completed
4	4	CONSTRUCTION OF ROAD FROM PAWAN SHARMAHOUSE TOWARDS KABIRAU BALLARSINGH HOUSE AT RAMACHANDPUR	8	527000	L-SATRUGHNA MAJHI	53295/30.1 0.23	completed
5	5	CONST OF ROAD FROM JENA BABAU HOUSE TOWARDS PWD MAIN ROADAT GOPABANDHU NAGAR.	8	1697000	L-GOURANGA BALARSINGH	5401/30.10 .23	completed
6	6	CONT OF ROAD FROM BALU SATAPATHY HOUSE TOWARDS KHAN BABAUHOUSE AT SHREEHARI VIHAR	8	567000	L-RANJIT KHUNTIA	5848/24.11 .23	UP
7	7	CONST OF ROAD FROM BDA MAIN ROAD TOWARDS MAHAKUDUBABU HOUSE AT SHREE HARI VIHAR	8	608000	BIJAYA SETHI	5839/24.11 .23	completed
8	8	CONST OF ROAD AT JAGANNATH BASTI	8	487000	L-BIJAY KU SETHI	5842/24.11 .23	completed
9	9	CONST OF ROAD FROM PWD ROAD TO GOURI SANKAR ACHARYA HOUSE	9	567000	MAA MANGALA SHG SANDHAPUR WARD-9	85/6.1.23	UP
10	10	CONST OF ROAD FROM PWD ROAD TO TAPU BHAINA HOUSE VIA DAS BABU HOUSE	9	1213000	L-PRASANTA KU MOHAPATRA	5389/30.10 .23	NS
11	11	CONST OF ROAD FROM HATA SIR HOUSE TO PAIKARAY BABU HOUSE TO JAGANNATHA VIHAR	9	729000	MAA DURHA SHG WRD-09	84/6.1.23	UP
12	12	CONST OF ROAD FROM ROUT BABU HOUSE TO BALARSINGH HOUSE BACK SIDE OF GOSHALA	9	567000	L-SATRUGHNA MAJHI	5298/30.10 .23	completed
13	13	CONST OF ROAD ADJACENTTO OSD AT BIJU ADERSAN COLONY SANDHAPUR	9	406000	L-AYUSHAMAN CONST	5410/30.10 .23	completed
14	14	CONST OF ROAD FROM DALUA BABU HOUSE TO SAHOO BABU HOUSE AT KRUPASINDHU VIHAR	9	1996000	L-SATRUGHNA MAJHI	5762/21.11 .23	UP
15	15	CONST OF ROAD AND DRAIN FROM BHIMPUR R D ROAD TO BACK SIDE OF AJAYA PATNAIK HOUSE	10	1414000	MAA SAKRASWATI SHG BADA NUAGAN WARD-10	83/6.1.23	up
16	16	CONST OF ROAD AND DRAIN FROM SETHI BABU HOUSE TO BACKSIDE OF BABULI MOHANTY HOUSE	10	971000	L-SAYED FARUK ALI		NS
17	17	CONST OF ROAD FROM ADS PUBLIC SCHOOL ROAD TO RAJEEV BABU HOUSE	11	1995000	L-PRASANTA MOHAPATRA	5392/30.10 .23	UP

18	CONST OF ROAD FROM DAITARY PAIKRAYHOUSE TO JENA BABU HOUSE BACK SIDE	11	1801000	JITENDRA MARTHA		W O NOT ISSUED
19	CONST OF ROAD INFRONT OF MISSION SCHOOL	6	688000	SAVED FARUK ALLI		tender for shg
20	CONST OF ROAD FROM SISHU MANDIR TO WET LAND GRAY WATER PROJECT.	13	1995000	L-PRASANNA NAVAK	6186/30.12 .23	UP
21	CONST OF ROAD FROM GANESH TENT HOUSE TOWARDS SANJAY DAS HOUSE	14	1995000	PRASAN NAVAK		UP
22	CONST OF PAVER BLOCKROAD TOWARDS RADHAKRISHNA TEMPLE	15	809000	BABA SAINATHA SHG WARD -15		W O NOT ISSUED
23	CONST OF ROAD FROM SATYANARAYAN HOUSE TO MAHAN RAO HOUSE IN BHAGABATI COLONY	19	1978000	L-ALAKA ENT	5380/30.10 .23	completed
24	CONST OF PAVEER BLOCK ROAD BY THE SIDE OF BACHHARA CREMETORIUM	13	1616000	PRAMOD BALLARSINGH	5407.30.10. 23	completed
25	CONST OF ROAD FROM PRAMOD KU SAHOHOUSE TOWARDS BIDYADHAR SAHOO HOUSE	20	1616000	L-GOURANGA BALLARSINGH	5407/30.10 .23	UP
26	CONST OF ROAD FROMKUNA BEHERAHOUSE TO LITU PANDA HOUSE	21	809000	NILAKANTHA BEHERA	5386/30.10 23	completed
27	CONST OF ROAD FROM MAKU PANDA HOUSE TO BABU MOHAPATRA HOUSE	21	1374000	PRAMOD RANASINGH	6237/27.12 .23	completed
28	CONST ROAD FROM SARAT CHANDRA das house to saroj paikeray house	21	1213000	NILAKANTHA BEHERA	5383/30.10 .23	UP
29	CONT OF ROAD FROM LAXMIPRIYA SUNDERY HOUSE TO P K MANGARAJU HOUSE	21	1777000	NILAKANTHA BEHERA	5768/21.11 .23	UP
30	CONST OF ROAD FROM ANGAWADI KENDRA TO PRADHAN HOUSE	21	970000	ABHIJIT SAMANTARAY	5836/24.11 .23	NS
31	CONST OF ROAD FROM KUDIARY BAZAR MUINA MARTHA HOUSE TO DURYODHAN JENA HOUSE	21	970000	ABHIJIT SAMANTARAY	5833/24.11 .23	UP
32	CONST OF ROAD FROM JOGOMAYA PUSPA BHANDAR TO CHITTARANJAN MOHAPATRA HOUSE.	21	1132000	SRIKANTA PATRA	5756/21.11 .23	completed
33	CONST OF PAVER BLOCK ROAD FROM PWD ROAD TOWARDS M.E. SCHOOL.	21	1213000	pramod Ranasingh	6040/22.12 .23	completed
34	CONST OF ROAD FROM ARIF HOUSE TO AIGAR KHAN HOUSE AT KUDIARY BAZAR	22	1616000	SRIKANTA PATRA	5759/21.11 .23	completed
35	CONSTRUCTION OF ROAD INSIDE DHARABATI COLONY AND BAPUJI COLONY	22	970000	RANJIT KHUNTIA	5845/24.11 .23	UP

36	CONST OF ROAD FROM RAMESH SAHOO HOUSE TO ISU SAHANI HOUSE .	22	1616000	NIHAKANTHA BEHERA	5765/21.11 .23	completed
37	CONST OF ROAD FROM LAXMIDHAR BARIK HOUSE TO U.P. SCHOOL	22	1995000	PRAANOD RAHNSINGH		UP
38	CONST OF ROAD FROM BASANT APA HOUSE TO SAUN SAHOO HOUSE .	22	161600	SRIVANTHA PATRA	5753/21.11 .23	completed
39	CONST OF ROAD FROM SARAI SWAIN HOUSE TO SHARDHA KINNER HOUSE	23	1995000	PRAANOD RAHNSINGH	5771/21.11 .23	UP
40	CONST OF ROAD FROM SAMART SUNDARAY HOUSE TO KUNA SAMANTARAY HOUSE	23	1616000	NIHAR SENAPATI	5420/31.10 .23	completed
41	CONST OD ROAD FROM SHARDHA KINNER HOUSE TOWARDS PWD ROAD	23	1616000	SAPAN BEHERA	5827/24.11 .23	completed
42	CONST OF ROAD BACKSIDE OF P. KRISHNA BENI HOUSE TO HARIPAL HOUSE	23	1616000	PRAANOD RAHNSINGH	5774/21.11 .23	completed
43	CONST OF ROAD FROM TRINATHA PATAOSHI HOUSE TO SOMANATHA SAHOO HOUSE	23	1995000	BATAKRUSHNA BEHERA	6330/30.12 .23	completed
44	CONST OF ROAD FROM ODI SUNDEERAY HOUSE TO BASUDEV HOUSE	23	1995000	SAPAN BEHERA	5930/24.11 .23	completed
45	CONST OF ROAD FROM JAYAKRISHAN SAHANI HOUSE TO BUTU MOHANTY HOUSE	23	809000	NIHAR SENAPATI	5423/3.10. .23	completed
46	CONSTRUCTION OF ROAD FROM SETHI BABU HOUSE TO BEHERA BABU HOUSE.	9	3686000.00	PRABIN KU NAVAK	6308 29/12.23	NS
47	CONSTRUCTION OF ROAD FROM MEDICAL SIDE ROAD.	9	3511000.00	PRABIN KU NAVAK	372 25.1.24	NS
48	CONSTRUCTION OF ROAD FROM RATAN PAIKRAY HOUSE TO ACHYUTA PAIKRAY HOUSE.	11	3510000.00	PRAAGATI MARTHA	6311 29.12.23	UP
49	CONSTRUCTION OF ROAD FROM P.W.D.ROAD TO JAGANNATHA DAS HOUSE .	9	3248000.00	PRAANOD KU BALARSINGH	86 6.1.24	UP
50	CONSTRUCTION OF ROAD FROM FIRE STATION SIDE ROAD	9	2897000.00	PRIYABRAT BALARSINGH	6311 29.12.2023	UP

Dr. 09.24

[Signature]
6/3/24

Jaini Engineering & Construction
Jaini Municipal

[Signature]
6/3/24


Jaini Municipal





Progress of Works of e-tender Notice No. 1664, dt. 11.04.2023, Jatni Municipality as on dt. 08/02/2024

Sl. DTCN No. / Sl. NO	Name of the work	Estimated Cost (Excl. GST)	Name of the Executive Agency	Work Order No. & date	Work Status
1	Construction of Road & Drain from Khandual Temple towards Dadu Mohapatra House, W.No.-22	700000	Sri Pramod Kumar Ransingh	2726 07.06.2023	Completed
2	Construction of Drain from P Krishnabent house towards Kudlary High School, W.No.-23	1800000	Sri Pramod Kumar Ransingh	2723 07.06.2023	Completed
3	Construction of Drain from Bhagabat Saw Mill to Samantaray Babu House and Biswanath Temple to Brundaban Sahoo House, W.No.-11	1500000	Bijay Kumar Sethi	2958 26.06.2023	Completed
4	Construction of MO TOILET inside in W.No.-10	900000	Bijay Kumar Sethi	3178 14.07.2023	Under Progress
5	Construction of Road & Drain from Sai Temple to Sikhar Debra House, W.No.-11	1800000	Bijay Kumar Sethi	2955 26.06.2023	Under Progress
6	Improvement of Road from Bapira Pati house to Sanjiv Patra house, W.No.-6	600000	Alaka Enterprises	2952 26.06.2023	Completed
7	Completion of community Hall near Sandhapur U.P. School in W.No.-09	199000	Amit Nath	2973 26.06.2023	Completed
8	Construction of Road & Drain from Jagat Pattanaik House to Sitapati Lane, W.No.-2	500000	Abhijit Samantaray	3045 04.07.2023	Completed
9	Repairs of Road & Drain, W.No.-21	1800000	Subheshchhu Pradhan	3052 04.07.2023	Under Progress
10	Construction of Drying Shed inside MCG-1, Sandhapur, W.No.-9	1300000	Amit Nath	2976 26.06.2023	Under Progress
11	Construction of MO TOILET inside in W.No.-11	900000	Prasanna Kumar Nayak	2967 26.06.2023	Under Progress
12	Construction of Road and Drain from Sitaram Chhak to Raja Bazar, W.No.-4	1800000	Prasanna Kumar Nayak	2970 26.06.2023	Completed
13	Construction of Guest House at Jatni Municipality 1 st floor,	1548000	Bijay Kumar Sethi	2961 26.06.2023	Under Progress

16	16	Construction of Bikash Nagar Main Road Drain, W.No.-10	1500000	1179143.00	Bijay Kumar Sethi	14.07.2023	3181	Completed
15	13	Construction of Road and Drain Inside Mundia Sahi, W.No.-7	2000000	1439168.00	Sayed Faruk Allil	26.06.2023	2964	Under Progress
11		Improvement of Road and Drain from Bikram Pattnaik house front lane to Tutu Mohantyhouse, W.No.-6	300000	215976.00	Alaka Enterprisers	26.06.2023	2949	Completed


 6/3/24
 Municipal Engineer
 Jajmuni Municipality


 6/3/24
 Assistant Engineer
 Jajmuni Municipality


 06.03.24
 Junior Engineer
 Jajmuni Municipality

Projects taken of under Grey Water Management in Jatni Municipality FY-2023-2024

SI No	Name of the work	Ward No	Estimate Cost(In lakhs)	Name of the SHG	Work Status
1	Construction of Hybrid Trench structure, ward no-8, in front of park near BDA colony	8	172,000	Lasiman Jasiman SHG	Under Progress
2	Construction of Hybrid Trench structure, ward no-8, lane no28J, Near Hindi School	8	172,000	Maa Sarala SHG	Completed
3	Construction of Hybrid Trench structure, ward no-10, Lane no29I, Back side of crematorium	10	171,000	Maa Gojabayani SHG	Completed
4	Construction of Hybrid Trench structure, ward no-10, Lane no29I, Near crematorium	10	171,000	Gopal Ji SHG	Completed
5	Construction of Hybrid Trench structure, ward no-12, lane no23B, Near Goru Hata Junction	12	168,500	Maa Durga SHG	Under Progress
6	Construction of Hybrid Trench structure, ward no-12, Adjacent to Town Hall	12	316,000	Maa Baishnbi SHG	Under Progress

7	Construction of Hybrid Trench structure, ward no-12, lane no-05C, Godadharmasagar	12	174,500	Maa Samalei SHG	Completed
8	Construction of Hybrid Trench structure, ward no-12, Shyam Sundar Sonthalia Dal Mill	12	174,500	Heena SHG	Completed
9	Construction of Hybrid Trench structure, ward no-12, Near Bapist church	12	316,000	Surabhi SHG	Under Progress
10	Construction of Hybrid Trench structure, ward no-13, lane no-59F, Near Melan padia	13	187,000	Biswanath SHG	Under Progress
11	Construction of Hybrid Trench structure, ward no-13, Near Bacchara primary School	13	187,000	Biswanath SHG	Under Progress
12	Construction of Hybrid Trench structure, ward no-14, lane no-17C	14	185,000	Sri Ganesh SHG	Completed
13	Construction of Hybrid Trench structure, ward no-15, Near Hata bazar, main road	15	215,500	Baba Sainath SHG	Completed

14	Construction of Hybrid Trench structure, ward no-15, Near Hata bazar	15	215,500	Jai Maa Bhabani SHG	Completed
15	Construction of Hybrid Trench structure, ward no-8, Lane no-80U, At BDA colony	8	128,000	Maa Bana Durga SHG	Under Progress
16	Construction of Hybrid Trench structure, ward no-8, Lane no-28J, Near Hindi school	8	430,000	Mahaswari SHG	Under Progress
17	Construction of Hybrid Trench structure, ward no-22, Lane no-58Q, Near Melan Padia	22	141,000	Jagruti Mahila SHG	Under Progress
18	Construction of Hybrid Trench structure, ward no-10, Lane no-62H, Near Bikash Nagar	10	269,000	Basudev SHG	Under Progress
19	Construction of Hybrid Trench structure, ward no-23, Lane no-96Q, Near Kudriary playground	23	186,500	Sai krishna SHG	Under Progress
20	Construction of Hybrid Trench structure, ward no-8, Lane no-58J, Near ASRAY	8	150,000	Maa Bana Durga SHG	Under Progress

21	Construction of Hybrid Trench structure, ward no-8, lane no-80U, At BDA colony	8	228,500	Sidhibinayak SHG	Under Progress
22	Construction of Hybrid Trench structure, ward no-23, lane no-39Q, At Mahatab Nagar	23	141,000	Nila Madhava SHG	Under Progress
23	Construction of Hybrid Trench structure, ward no-22, lane no-82P, Near Baba Treaders	22	172,000	Jagruti Mahila SHG	Under Progress
24	Construction of Hybrid Trench structure, ward no-23, lane no-39Q, At Mahatab Nagar	23	141,000	Sri Sai Baba SHG	Under Progress
25	Construction of Hybrid Trench structure, ward no-12, lane no-11D, Near Bhagabati saw mill	12	192,500	Maa Samalei SHG	Under Progress
26	Construction of Hybrid Trench structure, ward no-23, lane no-96Q, Near Kudriary playground	23	186,500	Dakhineswari SHG	Under Progress
27	Construction of Hybrid Trench structure, ward no-23, lane no-96Q, Near Kudriary playground	23	186,500	Sanjibani SHG	Under Progress

28	Intervention of outfall point in ward 13	13	1,500,000	Gruhalaxmi SHG	Under Progress
29	Intervention of outfall point in ward 15	15	1,500,000	Jay maa Bhabani SHG	Under Progress

Devi
01.03.24

Devi
01.03.24

Devi
01.03.24

Devi
01.03.24

Progress of Works of e-tender Notice No. 491, dt. 15.02.2024, Jatni Municipality

Sl. No.	DTCN SI. NO	Name of the work	Estimated Cost	Agreement Cost (Excl. GST)	Name of the Executive Agency	Work Order No. & date	Work Status
1	7	Improvement of Road from Nilakantha Temple to Babu Mangaraj house In Ward No.22	867000.00	676264.00	SAPAN BEHERA	1192 11.03.2024	ongoing
2	8	Improvement of Road inside Rangani Sahi in ward No.21	1444000.00	1187062.00	SAPAN BEHERA	1189 11.03.2024	ongoing
3	21	Young Game changer initiative Lab in Ward No. 12	1999000.00	1439986.00	SANJAY BEHERA	1186 11.03.2024	ongoing
4	16	Construction of C.C Road from Bidyadhar Sahu house to Kalia Sahoo house in Ward No.20	981000.00	706679.00	SRIKANTA PATRA	1207 11.03.2024	ongoing
5	9	Repair of C.C Road from Tukuna Mohapatra house to Bikram house in Ward No.20	691000.00	498165.00	SRIKANTA PATRA	1204 11.03.2024	ongoing
6	2	Construction of C.C Drain from Upednra Swain house towards R.I office Jn. In Ward no.12	1860000.00	1340084.00	KIRTI CHANDRA SAHOO	1198 11.03.2024	ongoing
7	1	Black Topping of Road from PWD Road towards Judicial Court in Ward No. 12	1305000.00	940600.00	KIRTI CHANDRA SAHOO	1201 11.03.2024	ongoing
8	3	Construction of Road and Drain from Tala Sahi Pramod Mohanty house towards Harijan Sahi Jn. In Ward No. 13	1999000.00	1784773.00	PRAMOD KU BALIARSINGH	1195 11.03.2024	ongoing
9	18	Repair of different Paver Block road and C.C road from Ward No.12 to 23	1500000.00	1080748.00	PRAMOD KU BALIARSINGH	1210 11.03.2024	ongoing
10	37	Construction of Road from Laxmidhar Barik house to U.P school in Ward No.22 (T/C No. 3852, dt. 18.08.2023)	1995000.00	1437368.00	PRAMOD KU RANASINGH	1230 12.03.2024	ongoing

13/8/24