

Monthly Progress Report under BLC-PMAY - January 2023

02-01-2023

JATINI MUNICIPALITY

City	JATINI MUNICIPALITY									Total
	Phase - 1	Phase - 2	Phase - 3	Phase - 4	Phase - 5 (LRC)	Phase - 6 Payment	Phase - 7	Phase - 8 (LRC)	Phase - 9 (LRC)	
DUs Sanctioned as per DPR	34	45	72	22	199	387	34	282	52	1127
Revised DUs	34	45	70	22	152	161	19	132	35	670
No of Beneficiaries Attached with Annexure 7C	34	45	70	22	152	161	19	132	35	670
Valid DU	34	45	70	22	152	161	19	132	35	670
No of Work Order Issued	34	45	70	22	152	161	19	132	35	670
No of DUs Geo-tag Done	34	45	70	22	152	161	17	132	35	668

Physical progress of construction Dwelling Units	Stages of In-progress Dwelling Units									Total
	1	2	3	4	5	6	7	8	9	
Excavation / Foundation:	0	0	0	0	6	10	1	14	2	33
Plinth / Lintel:	1	0	12	4	13	23	10	31	5	99
Roof Level (BRC):	2	6	9	8	26	30	3	30	7	121
Total Dwelling Units in Progress(1+2+3):	3	6	21	12	45	63	14	75	14	253
Dwelling units completed	31	39	49	10	107	81	2	33	20	372
Total Dwelling Units taken up(4+5):	34	45	70	22	152	144	16	108	34	625
Non-Starter Dwelling units:	0	0	0	0	0	17	1	24	1	43
Finishing Stage (stage between BRC& completion):	0	0	0	0	0	0	0	0	0	0
Superstructure completed: (in case of G+1 only)	0	0	0	0	0	0	0	0	0	0
Total number of Dwelling Units Occupied by beneficiaries	31	39	49	10	107	81	2	33	20	372

Remarks if any, pertaining to non-starter dwelling units, execution of project, abolition of Dwelling units or any other important matter

DPR HAS BEEN REVISED FROM 38 TO 34 BENEFICIARIES

DPR HAS BEEN REVISED FROM 70 TO 45 BENEFICIARIES

DPR HAS BEEN REVISED FROM 124 TO 70 BENEFICIARIES

DPR HAS BEEN REVISED FROM 60 TO 22 BENEFICIARIES

DPR HAS BEEN REVISED FROM 337 TO 199 BENEFICIARIES. It will be Revised from 199 to 152

DPR will be Revised from 387 to 161

DPR will be Revised from 34 to 19

DPR will be Revised from 282 to 132

DPR will be Revised from 52 to 35

Amirul Ye

Executive Officer
Jatini Municipality
[Signature]